

33rd & Talmage Project Update

No. 3
19 April 2012

TALMAGE AVENUE RECONSTRUCTION ACTIVITIES

April 18 to April 25

Schedule:

1. Pavement removal and utility work will continue this week on the western portion of Talmage Avenue.
2. Utility work will continue through next week.

Activities:

1. A project trailer was located at Lot C61 – U of M.
2. The entire street will be removed from 29th St east to approximately the loading dock at Cre8it in this first phase of work.
3. The gravel/soil layers present under the existing street will be the driving surface for property access during removal operations.
4. Property owners will be contacted to ensure access during this removal phase.
5. Natural gas line relocation work began on April 19.
6. Water service reconstruction activities are scheduled to begin on April 22 or 23. Water service interruptions are planned to occur in the evening after normal business hours.
7. Property owners will be contacted by service providers regarding utility work that may affect natural gas and water service.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.



This update is part of a series of communications to inform stakeholders about the 33rd & Talmage paving project.

FOR MORE INFORMATION CONTACT: Tracy Lindgren,
Project Manager, City of Minneapolis, 612. 290.5898
Or visit the project website:
<http://www.ci.minneapolis.mn.us/public-works>

