

33rd & Talmage Project Update

No. 6
09 May 2012

TALMAGE AVENUE RECONSTRUCTION ACTIVITIES

May 9 to May 16

Schedule:

1. Pavement removal, utility work and grading will continue this week on Talmage Avenue.
2. Storm Sewer work is complete on Talmage.
3. Water work is 70% complete on Talmage.

Activities:

1. The project trailer was relocated to 33rd Ave on April 25.
2. The entire street will be removed from 29th Av east to 33rd Av.
3. The gravel/soil layers present under the existing street will be the driving surface for property access during removal operations.
4. Property owners will be contacted to ensure access during this removal phase.
5. Property owners will be contacted by service providers regarding utility work that may affect natural gas and water service.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 33rd & Talmage paving project.

FOR MORE INFORMATION CONTACT: Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898

Or visit the project website:

<http://www.ci.minneapolis.mn.us/public-works>