

33rd & Talmage Project Update

No. 7
16 May 2012

TALMAGE AVENUE RECONSTRUCTION ACTIVITIES

May 16 to May 23

Schedule:

1. Utility work, grading and base gravel course placement will continue this week on Talmage Avenue.
2. Survey work to set paving controls will begin next Monday.
3. The first layer of asphalt street paving is scheduled to begin either Wednesday, May 23 or Thursday, May 24.

Activities:

1. The project trailer was relocated to 33rd Ave on April 25.
2. The new gravel for the proposed street will be the interim driving surface for property access during this phase of construction.
3. Property owners will be contacted to ensure access during construction.
4. Property owners will be contacted by service providers regarding utility work that may affect natural gas and water service.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 33rd & Talmage paving project.

FOR MORE INFORMATION CONTACT:
Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898
Or visit the project website:
<http://www.ci.minneapolis.mn.us/public-works>

