

33rd & Talmage Project Update

No. 9
30 May 2012

SCHEDULE: MAY 30 TO JUNE 6

Talmage Avenue

1. Survey work to set paving controls continues.
2. Installation of the first layer of asphalt street paving is complete.
3. Concrete curb and gutter work is scheduled to begin Friday, June 1.
4. Concrete driveway installation is scheduled to begin the week of June 4.
5. It is anticipated to take two weeks to complete concrete work.

33rd Avenue

1. CenterPoint Energy is scheduled to begin directional boring for underground gas lines on June 6 from Hennepin Ave south to the railroad tracks.

ACTIVITIES:

1. The initial layer of asphalt paving for the proposed street will be the interim driving surface for property access during this phase of construction.
2. Property owners will be contacted to ensure access during construction.
3. Property owners will be contacted by service providers regarding utility work that may affect natural gas and water service.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 33rd & Talmage paving project.

FOR MORE INFORMATION CONTACT:
Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898
Or visit the project website:
<http://www.ci.minneapolis.mn.us/public-works>

