

# 33<sup>rd</sup> & Talmage Project Update

No. 10  
07 June 2012

## SCHEDULE: JUNE 6 TO JUNE 13

### Talmage Avenue

1. Survey work to set paving controls continues.
2. Installation of the first layer of asphalt street paving is complete.
3. Concrete curb and gutter work continues and is 95% complete.
4. Concrete driveway installation continues and will be 95% complete on June 8.
5. Asphalt pavement will be placed on June 9, 12 and 13. Only the final lift of asphalt will remain to be placed.

### 33<sup>rd</sup> Avenue

1. CenterPoint Energy is scheduled to begin directional boring for underground gas lines on June 7 from Hennepin Ave south to the railroad tracks. Access on 33<sup>rd</sup> Ave will be maintained.

### ACTIVITIES:

1. The initial layer of asphalt paving for the proposed street will be the interim driving surface for property access during this phase of construction.
2. Property owners will be contacted to ensure access during construction.
3. Property owners will be contacted by service providers regarding utility work that may affect natural gas and water service.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 33<sup>rd</sup> & Talmage paving project.

FOR MORE INFORMATION CONTACT:  
Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898  
Or visit the project website:  
<http://www.ci.minneapolis.mn.us/public-works>

