



The Lasalle Avenue Project

Volume 9 05.30.14

Lasalle Avenue from 8th Street to Grant Street

Underground utility work continues to proceed at various locations as shown on the attached diagram.

In some locations the work is intermittent and not all protected areas will have work activity every day.

We will provide weekly updates of project activity each Friday with more specific information as plans are completed. We thank you in advance for your patience and cooperation.

We thank you for your patience and cooperation.

LASALLE PROJECT INFORMATION LINE

612.758.6700

Please leave a message regarding your question or concern along with your name and contact information.

You may also email your questions or concerns to

blokkesmoe@sehinc.com

or

tracy.lindgren@minneapolismn.gov

612.290.5898.

WE WILL REPLY AS QUICKLY AS POSSIBLE.

<http://www.ci.minneapolis.mn.us/cip/all/WCMS1P-104039>

- Mill and Overlay (2014)
- Paving Reconstruction (2015)

CONSTRUCTION FOR THE WEEK OF MAY 26 - MAY 30

- Minneapolis water installing new watermain. Lane closure on east side of Lasalle Avenue.
- Xcel installing duct (2nd crew). Lane closures on south side of 10th Street and on east side of Lasalle Avenue.
- Xcel rebuilding manhole (3rd crew). Lane closure on east side of Lasalle Avenue.
- Xcel rebuilding manhole. Single lane closure on north side of 11th Street and on east side of Lasalle Avenue.
- CenterPoint Energy installing new main from Grant Street to 12 Street. Lane closures on east side of Lasalle Avenue with 2-way traffic maintained on west side. Lane closures on north side of Grant Street with 2-way traffic maintained.
- NRG repairing vault. Lane closure on west side of Lasalle Avenue.
- Xcel repairing vault decks. Lane closure on east side of Lasalle Avenue and on north side of 12th Avenue.
- Special issue. NRG installing duct line on Lasalle Avenue between 9th and 10th Streets. They will be working on Saturday and Sunday and 1 lane of traffic in each direction will remain open.

