



**Department of  
Public Works**

Steven Kotke, P.E.  
City Engineer  
Director

350 South 5th Street - Room 203  
Minneapolis MN 55415

Office 612 673-3000  
Fax 612 673-3565  
TTY 612 673-2157

~~October 17, 2014~~ **UPDATED October 24, 2014**

Re: 15<sup>th</sup> Ave. /4<sup>th</sup> St. Reconstruction Project Update

Dear Minneapolis Resident/Business:

The 15<sup>th</sup> Ave. /4<sup>th</sup> St. Reconstruction Project has just finished the street paving of Stage 3 consisting of work on 15<sup>th</sup> Ave S and 6<sup>th</sup> St S. Construction on 16<sup>th</sup> Ave S will be continuing next week.

**Next Thursday Tuesday, October 28, weather permitting, the City will be placing the final layer of asphalt on the entire project length.** This work will entail some disruption for the access to properties for up to four hours. Detour signage will be placed during the work and will be modified during the day as work progresses. In general, when 4<sup>th</sup> St S paving is underway, traffic will be directed to 6<sup>th</sup> St S. When 6<sup>th</sup> St S and 15<sup>th</sup> Ave S paving is underway, traffic will be direct to 4<sup>th</sup> St S. We will maintain access as much as possible during the construction but please plan on using alternative routes and accesses as much as possible.

Various other activities are planned for the following week (all weather permitting):

- In preparation for the final asphalt layer, the manholes will be exposed and raised to their final height. The manholes will protrude above the asphalt surface prior to the final paving.
- Asphalt milling, paving, and curb/gutter construction at the Cedar Ave S/4<sup>th</sup> St S intersection is planned to start October 23<sup>rd</sup>.
- Sidewalk reconstruction throughout the project area is planned for the week of October 27.
- Paving crack control sawing is planned for October 28 and 29.

**NO PARKING signs will be up and enforced** along the construction zone on 6<sup>th</sup> St S and 15<sup>th</sup> Ave S (south of 5<sup>th</sup> St S). Please be aware of the no parking and detour signs during the construction. Vehicles parking in the no parking zone will be towed.

Please be aware of the construction zone and use the sidewalk for pedestrian movement. Thank you for your patience during construction.

Please visit the project website for additional information at:  
<http://www.ci.minneapolis.mn.us/cip/all/WCMS1P-095401>

For questions about the project you can contact Keith Gronhovd at 612-673-2463 office or 612-328-4500 cell. For general questions contact me at 612-673-3274.

Chris Engelmann  
Project Engineer