

Lasalle Ave Reconstruction



Minneapolis
City of Lakes

Lasalle Project

- Project Limits
- Work to Date
- Stages
- Construction Process
- Traffic and Access
- Variables



Minneapolis
City of Lakes

Project Limits



Minneapolis
City of Lakes

Recap of Last Year's Work



Upcoming Reconstruction Work


Two stages

Tentative Schedule

Roadway:

Each stage will last roughly two months

Work will continue in 2015 and 2016
with less disruptive construction activities
(except when the final asphalt layer
is placed – this will be more disruptive)



Minneapolis
City of Lakes

General Construction Process

Preparation




Minneapolis
City of Lakes

General Construction Process: Removals



General Construction Process: Utilities



Minneapolis
City of Lakes

Other utilities:

Xcel

CenterPoint

NRG

CenturyLink

Comcast

General Construction Process: Construction



General Construction Process: Construction



General Construction Process: Construction



Additional Items:


- Install Permanent Signal and Lighting Fixtures
- Run cable to energize
- When active, temporary poles/fixtures removed

Work Remaining 12th to Grant



Minneapolis
City of Lakes

2016 Work




Minneapolis
City of Lakes

Additional 2016 Items:

- Final Striping
- Replace sidewalk where wood poles were removed
- Punchlist Items

Traffic Challenges


- Removals
- High Utility Vaults
- Storm Sewer installation
 - 11th St
 - Possibly 12th
- Concrete Work (driveways)
- Asphalt placement (placement and tack)




Minneapolis
City of Lakes

Challenges That May Impact Schedule

- Weather
- Underground utilities – Implications for Sewer work
- Unmarked utilities
- Asbestos: specialty contractor
- Maintenance of traffic





Hawthorn

Hennepin

8th St S

9th St S

First Baptist Church

Harmon Pl

Lasalle Ave

10th St S

Nicollet Mall

11th St S

Marquette Ave

12th St S

Peavey