

The Lasalle Avenue Project volume 60 07.17.15

Lasalle Avenue from 8th Street to Grant Street

FOR THE WEEK OF JULY 20-JULY 24

From 8th Street to 12th Street, City crews will continue working on foundations and conduit for street lighting and traffic signals along with prep work for sidewalk replacement.

Public and private utility companies will be raising and making final adjustments to their manhole structures.

From 10th Street to 12th Street we will be installing additional layers of asphalt pavement. Traffic to and from Lasalle Avenue south of 12th Street will be restricted for short periods of time while the south half of the 12th Street intersection is paved

The section of Lasalle Avenue from 10th Street to 12th Street will continue to be restricted to northbound traffic only. Southbound traffic will be detoured on 9th Street, Hennepin Avenue and 12th Street (see MAP A). This detour is expected to remain in place for several weeks. Future updates will provide more information.

We do appreciate your patience and understanding as we proceed with this project. Our goal is to keep you informed of our plans and schedule as we proceed and to fully construct the new Lasalle Avenue as quickly as possible.

LASALLE PROJECT INFORMATION LINE

612,758,6700

Please leave a message regarding your questions or concerns along with your name and contact information.

You may also email your questions or concerns to:

blokkesmoe@sehinc.com or tracy.lindgren@minneapolismn.gov 612.290.5898

Tracy Lindgren is unavailable July 15-27, please contact Larry Matsumoto during this time.

larry.matsumoto@minneapolismn.gov 612.919.1148

WE WILL REPLY AS QUICKLY AS POSSIBLE.

http://www.ci.minneapolis.mn.us/cip/all/ WCMS1P-104039





