



The Lasalle Avenue Project

Volume 64 08.14.15

Lasalle Avenue from 8th Street to Grant Street

FOR THE WEEK OF AUGUST 17-21

From 8th Street to 12th Street, City crews will continue working on foundations and conduit for street lighting and traffic signals along with prep work for sidewalk replacement. This includes placement of structural soil for trees. Sidewalk replacement will begin later in the week.

Public and private utility companies will be raising and making final adjustments to their manhole structures.

The final layer of asphalt will be placed after the installation of the new sidewalk, placement of the underground traffic infrastructure, and all of the utility manholes are adjusted to their final elevations. This asphalt paving work will also be coordinated with other construction projects that are ongoing in downtown Minneapolis.

We will continue to maintain two-way on Lasalle Avenue.

Xcel Energy will be working on the repair of vault roofs in the sidewalk area on the east side of Lasalle Avenue between 9th and 10th Sts.

We do appreciate your patience and understanding as we proceed with this project. Our goal is to keep you informed of our plans and schedule as we proceed and to fully construct the new Lasalle Avenue as quickly as possible.

LASALLE PROJECT INFORMATION LINE

612.758.6700

Please leave a message regarding your questions or concerns along with your name and contact information.

You may also email your questions or concerns to:

blokkesmoe@sehinc.com or
tracy.lindgren@minneapolismn.gov
612.290.5898

WE WILL REPLY AS QUICKLY AS POSSIBLE.

<http://www.ci.minneapolis.mn.us/cip/all/WCMSIP-104039>

