



The Lasalle Avenue Project

Volume 66 08.28.15

Lasalle Avenue from 8th Street to Grant Street

FOR THE WEEK OF AUGUST 31-SEPTEMBER 4

From 8th Street to 12th Street, City crews will continue working on foundations, conduit, and fixtures for street lighting and traffic signals along with prep work for sidewalk replacement.

- Sidewalk replacement will continue between 8th and 11th Streets.
- Xcel Energy will be working on the repair of vault roofs in the sidewalk area on the east side of Lasalle Avenue between 10th and 11th Streets.
- Private utility companies will be adjusting manholes to their final elevation in the intersections of 11th street and 12th street.

We will continue to maintain two-way traffic on Lasalle Avenue.

The final layer of asphalt will be placed after the installation of the new sidewalk, placement of the underground traffic infrastructure, and all of the utility manholes are adjusted to their final elevations. This asphalt paving work will also be coordinated with other construction projects that are ongoing in downtown Minneapolis.

We do appreciate your patience and understanding as we proceed with this project. Our goal is to keep you informed of our plans and schedule as we proceed and to fully construct the new Lasalle Avenue as quickly as possible.

LASALLE PROJECT INFORMATION LINE

612.758.6700

Please leave a message regarding your questions or concerns along with your name and contact information.

You may also email your questions or concerns to:

blokkesmoe@sehinc.com or
tracy.lindgren@minneapolismn.gov
612.290.5898

WE WILL REPLY AS QUICKLY AS POSSIBLE.

<http://www.ci.minneapolis.mn.us/cip/all/WCMSIP-104039>

