

# 33<sup>rd</sup> & Talmage Project Update

No. 28  
03 October 2012

## SCHEDULE: October 3 to October 10

### Talmage Avenue

1. The final asphalt wearing course will be placed in the fall after work on 33<sup>rd</sup> Ave is complete. This work is tentatively scheduled for Friday, October 26.
2. Traffic control signage and barricades will be placed prior to beginning paving operations.
3. The paving operations should be complete on October 26 and Talmage Ave will be open to all traffic at the end of that day pending weather.

### 33<sup>rd</sup> Avenue

1. On Friday, October 5, traffic control signage and barricades will be removed from the project area with the exception of some roadway channelization signage. 33<sup>rd</sup> Ave will be open to all traffic at that time.
2. The Hennepin Ave intersection will be open to all traffic on Friday, October 5.
3. Additional project work including concrete sidewalk placement and sodding will take place after October 5. Please be aware of all construction activities and personnel.
4. Construction activities, including sidewalk installation and other work behind the curb, will continue after October 5. Please be aware of these construction activities.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 33<sup>rd</sup> & Talmage paving project.

FOR MORE INFORMATION CONTACT:  
Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898  
Or visit the project website:  
<http://www.ci.minneapolis.mn.us/public-works>

