

Penn Avenue S. Phase I Reconstruction Update September 10:

Sidewalk installation is complete.

All foundations for the new lighting have been poured.

Black dirt has been installed and graded; boulevards and areas of disturbed behind the sidewalk are ready for new sod.

UPCOMING EVENTS

The City of Minneapolis will begin installing light poles this Saturday between W 60th and W 62nd.

The City of Minneapolis will place the final lift of asphalt from just south of W 56th to just north of W 54th.

Sod installation has been delayed and is rescheduled to start later next week, and will take about 5-7 days.

There will continue to be parking restrictions between 7 am and 4:30 pm. Monday – Saturday.

OTHER

To provide a safe work environment during these final operations, there will some partial and full roadway closures while the work is happening.

Once the manholes are raised, be aware that they will be approximately 2” high until we place the final lift of asphalt.

MnDOT is pouring the bridge deck today they are anticipating completion in October.

MnDOT WEB SITE LINK FOR THE PENN AVENUE BRIDGE WORK

<http://www.dot.state.mn.us/metro/projects/hwy62pennandxerxes/>

If you have any questions or concerns feel free to contact me.

Stephanie Malmberg, P.E., Project Engineer

Stephanie.Malmberg@minneapolismn.gov

Office: (612) 673-3365

City of Minneapolis
Department of Public Works
309 2nd Avenue South - Room 201
Minneapolis, MN 55401

CONNECT WITH THE CITY



SHARE