



**Department of
Public Works**

Steven A. Kotke, P.E.
City Engineer
Director

350 South 5th Street - Room 203
Minneapolis MN 55415

Office 612 673-3000
Fax 612 673-3565
TTY 612 673-2157

September 20, 2013

Re: Winter Street NE Reconstruction Project

Dear Minneapolis Resident\Business:

Primary construction activities are moving along well. All underground utility work is complete. Sidewalk and boulevard work is progressing well.

The following are the planned activities for the next week of work, weather permitting. For the week beginning September 23rd, grading and class 5 placement work will continue on Winter St NE from Johnson St NE to Garfield St NE. Sidewalk and boulevard prep will continue behind all curb and gutter that has been placed. Grading on Winter St NE will continue. Pond excavation will continue. Sidewalk placement will continue.

The remaining curb and gutter work is scheduled for the week of Sept 30th. The next round of asphalt paving is also scheduled for the week of Sept 30th. I will give a more detailed update next week.

Temporary traffic control will continue to be flexible and dependent on construction activities. Please review the map below for the best access and parking areas.

Additional information and updates on this project are available at the City's web site:

http://www.ci.minneapolis.mn.us/cip/all/cip_winter_index

Our construction activities are likely to cause you some inconvenience, but we are hopeful that you will be patient and understanding as the work progresses. For our part, we will do our best to keep these inconveniences at a minimum. If you have any questions or concerns about this project, please call me or Rick Kreuser, at 612-919-4259 or send an email to rick.kreuser@minneapolismn.gov

We hope to inconvenience you as little as possible and would like to thank you in advance for your cooperation and understanding while Winter Street NE Area is being improved.

Sincerely,

Rick Kreuser
Construction Management Coordinator
612-919-4259

