

Department of Public Works

Steven A. Kotke, P.E. City Engineer Director

350 South 5th Street - Room 203 Minneapolis MN 55415

Office 612 673-3000 Fax 612 673-3565 TTY 612 673-2157 September 27, 2013

Re: Winter Street NE Reconstruction Project

Dear Minneapolis Resident\Business:

Primary construction activities are moving along well. Sidewalk has been place adjacent to all curb and gutter placed. Pond excavation is 90% complete. Fine grading for asphalt and curb & gutter is 90% complete.

The following are the planned activities for the next week of work, weather permitting. On September 30th, and October 1st asphalt will be place on Ulysses St NE, 14th Ave. NE cul-de-sac, 16th Ave. NE cul-de-sac and Winter St. NE from 14th to Garfield. Closures will be intermittent each day and on each street. Please follow the no parking signs. If time allows we will place the final lift of asphalt on 14th Ave NE and 15th Ave NE. (see map below)

The remaining curb and gutter and driveway work will also start on Sept 30th, and continue until completion.

Temporary traffic control will continue to be flexible and dependent on construction activities. Please review the map below for the best access and parking areas.

Additional information and updates on this project are available at the City's web site:

http://www.ci.minneapolis.mn.us/cip/all/cip winter index

Our construction activities are likely to cause you some inconvenience, but we are hopeful that you will be patient and understanding as the work progresses. For our part, we will do our best to keep these inconveniences at a minimum. If you have any questions or concerns about this project, please call me or Rick Kreuser, at 612-919-4259 or send an email to rick.kreuser@minneapolismn.gov

We hope to inconvenience you as little as possible and would like to thank you in advance for your cooperation and understanding while Winter Street NE Area is being improved.

Sincerely,

Rick Kreuser Construction Management Coordinator 612-919-4259

