

33rd & Talmage Project Update

No. 13
20 June 2012

SCHEDULE: JUNE 20 TO JUNE 27

Talmage Avenue

1. The asphalt binder course has been placed and the street is open to traffic. Traffic control barriers will be removed at 29th Ave and Talmage to ease truck turning movements by the end of this week.
2. Manholes in the street will be raised to binder course elevations on Thursday and Friday, June 21 and 22. Minor traffic delays will result.
3. Sidewalk paving will begin next week. On-street parking will be available on one side only during sidewalk paving.
4. The final asphalt wearing course will be placed in the fall after work on 33rd Ave is complete.

33rd Avenue

1. Initial utility work will begin this week. The street will remain passable.
2. Removal activities on the southern end of 33rd Ave will begin the week of June 25. 33rd Ave will be closed at Como Ave. Access will be available from Talmage Ave and Hennepin Ave.
3. The city is proposing to begin concrete paving on Monday, July 2 on the southern end of 33rd Ave. If the area is ready for concrete paving at an earlier date, this schedule will be moved up.

ACTIVITIES:

1. 33rd Ave will remain open to traffic until removal work begins at Como Ave.
2. Once removals begin on 33rd Ave at Como Ave, Talmage Ave and Hennepin Ave will be available for property access along 33rd Ave.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 33rd & Talmage paving project.

FOR MORE INFORMATION CONTACT:
Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898
Or visit the project website:
<http://www.ci.minneapolis.mn.us/public-works>

