

33rd & Talmage Project Update

No. 15
05 July 2012

SCHEDULE: July 4 TO JULY 13

Talmage Avenue

1. The asphalt binder course has been placed and the street is open to traffic.
2. Sidewalk paving is complete.
3. Minneapolis Traffic will begin signage installation next week. Watch for on-street parking restrictions.
4. The final asphalt wearing course will be placed in the fall after work on 33rd Ave is complete.

33rd Avenue

1. Traffic barricades have been placed on Como Ave to redirect driving lanes. Please observe all signage.
2. Concrete paving activities on the southern end of 33rd Ave have begun. 33rd Ave will be closed at Como Ave. Access will be available from Talmage Ave.
3. Street removal activities have begun on the northern end of 33rd Ave at Hennepin Ave. 33rd Ave will be closed at Hennepin Ave. Access will be available from Talmage Ave.

ACTIVITIES:

1. Property owners will be contacted to ensure access during construction.
2. Property owners will be contacted by service providers regarding utility work that may affect electric, natural gas and water service.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 33rd & Talmage paving project.

FOR MORE INFORMATION CONTACT:
Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898
Or visit the project website:
<http://www.ci.minneapolis.mn.us/public-works>

