

# 33<sup>rd</sup> & Talmage Project Update

No. 29  
10 October 2012

## SCHEDULE: October 10 to October 17

### Talmage Avenue

1. The final asphalt wearing course will be placed this fall after work on 33<sup>rd</sup> Ave is complete. This work is tentatively scheduled for Friday, October 26.
2. Traffic control signage and barricades will be placed prior to beginning paving operations.
3. The paving operations should be complete on October 26 and Talmage Ave will be open to all traffic at the end of that day pending weather.

### 33<sup>rd</sup> Avenue

1. 33<sup>rd</sup> Ave is open to all traffic.
2. The Hennepin Ave intersection is open to all traffic.
3. Concrete sidewalks will be installed this week.
4. Sodding will be completed this fall.
5. Please be aware of all construction activities and personnel.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 33<sup>rd</sup> & Talmage paving project.

FOR MORE INFORMATION CONTACT:  
Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898  
Or visit the project website:  
<http://www.ci.minneapolis.mn.us/public-works>

