

46th Street Project Update

August 21 to August 28

No. 7
21 August 2013

Traffic Adjustments:

1. Reconstruction activities began on Monday, July 22.
2. Work will be done under total street closure. Local access will be maintained to driveways and for deliveries.
3. The Bryant Ave intersection will be closed during utility improvement work.
4. Bryant Ave bus traffic will be rerouted during this work.
5. North-south traffic on Lyndale and Dupont Aves So will continue uninterrupted during this work.
6. Local traffic will be allowed access and parking before 7:00 am and after 4:30 pm unless indicated otherwise.
7. Property owners will be contacted to assist with access during construction.

Construction Activities:

1. Water main cleaning and lining, sanitary sewer improvements and underground storm sewer work are complete.
2. Street pavement removal operations are complete.
3. Earthwork correction began immediately after pavement removal commenced. There has been as much as four feet of existing soil removed and replaced with about 5,000 cubic yards of granular material on this project.
4. The gravel base course under the new curb will be completed this week for the entire project area. After the curb is installed and properly cured, the asphalt pavement gravel base course will be graded for the entire project area. The asphalt pavement is thicker than the curb depth requiring a deeper gravel base course cut.
5. A sensor line has been set for the entire project. Grading and paving equipment use the sensor line as reference for accurate placement of curb & gutter and pavement.
6. Concrete crews have started installing curb & gutter and driveways west of Bryant Ave. They will start installing curb & gutter and driveways on the east half of the project during the next week.
7. Minneapolis Traffic crews will continue to install conduit under driveways and under the street.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 46th Street paving project.

FOR MORE INFORMATION CONTACT:
Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898
Or visit the project website:
<http://www.ci.minneapolis.mn.us/public-works>

