

46th Street Project Update

August 28 to September 4

No. 8
28 August 2013

Traffic Adjustments:

1. Reconstruction activities began on Monday, July 22.
2. Work will be done under total street closure. Local access will be maintained to driveways and for deliveries.
3. The Bryant Ave intersection will be closed during utility improvement work.
4. Bryant Ave bus traffic will be rerouted during this work.
5. North-south traffic on Lyndale and Dupont Aves So will continue uninterrupted during this work.
6. Local traffic will be allowed access and parking before 7:00 am and after 4:30 pm unless indicated otherwise.
7. Property owners will be contacted to assist with access during construction.

Construction Activities:

1. Water main cleaning and lining, sanitary sewer improvements, underground storm sewer work, pavement removals and earthwork are complete. There has been as much as four feet of existing soil removed and replaced with about 5,000 cubic yards of granular material on this project.
2. After the curb is installed and properly cured, the gravel base course will be graded for the asphalt pavement over the entire project area. This work is anticipated to start after the Labor Day weekend.
3. Concrete crews are nearing completion of curb & gutter and driveway installation for the entire project.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 46th Street paving project.

FOR MORE INFORMATION CONTACT:
Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898
Or visit the project website:
<http://www.ci.minneapolis.mn.us/public-works>

