46th Street Project Update

September 4 to September 11

No. 9 04 September 2013

Traffic Adjustments:

- 1. Reconstruction activities began on Monday, July 22.
- Work will be done under total street closure. Local access with be maintained to driveways and for deliveries.
- The Bryant Ave intersection will be closed during utility improvement work.
- 4. Bryant Ave bus traffic will be rerouted during this work.
- 5. North-south traffic on Lyndale and Dupont Aves So will continue uninterrupted during this work.
- 6. Local traffic will be allowed access and parking before 7:00 am and after 4:30 pm unless indicated otherwise.
- Property owners will be contacted to assist with access during construction.

Construction Activities:

- Water main cleaning and lining, sanitary sewer improvements, underground storm sewer work, pavement removals and earthwork are complete.
- 2. Concrete curb and driveway work is complete.
- The gravel base course is being fine graded prior to the beginning of asphalt paving operations. Paving work is anticipated to start on Thursday. Additional asphalt paving is scheduled for Friday and Monday.
- Minneapolis Traffic will begin installing conduit and foundations for street lighting behind the curb. Work may occur on Saturday.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 46th Street paving project.

FOR MORE INFORMATION CONTACT: Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898 Or visit the project website: http://www.ci.minneapolis.mn.us/publicworks



