

46th Street Project Update

September 11 to September 18

No. 10
11 September 2013

Traffic Adjustments:

1. Reconstruction activities began on Monday, July 22.
2. Work will be done under total street closure. Local access will be maintained to driveways and for deliveries.
3. The Bryant Ave intersection will be closed during utility improvement work.
4. Bryant Ave bus traffic will be rerouted during this work.
5. North-south traffic on Lyndale and Dupont Aves So will continue uninterrupted during this work.
6. Local traffic will be allowed access and parking before 7:00 am and after 4:30 pm unless indicated otherwise.
7. Property owners will be contacted to assist with access during construction.

Construction Activities:

1. Water main cleaning and lining, sanitary sewer improvements, underground storm sewer work, pavement removals and earthwork are complete.
2. Concrete curb and driveway work is complete.
3. Initial layers of asphalt paving have been placed. The current driving surface is open to traffic after normal work hours and after barricades are removed to allow through movement. After all remaining work such as sidewalk installation, lighting and sodding is complete, manholes will be raised to final elevations and the final asphalt paving surface layer will be installed.
4. Minneapolis Traffic is continuing the installation of conduit and foundations for street lighting behind the curb. Minneapolis Traffic may be working this Saturday, September 14.
5. Concrete sidewalk work will begin the middle of next week.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 46th Street paving project.

FOR MORE INFORMATION CONTACT:
Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898
Or visit the project website:
<http://www.ci.minneapolis.mn.us/public-works>

