46th Street Project Update

September 18 to September 25

No. 11

18 September 2013

Traffic Adjustments:

- 1. Reconstruction activities began on Monday, July 22.
- Work will be done under total street closure. Local access with be maintained to driveways and for deliveries.
- The Bryant Ave intersection will be closed during utility improvement work.
- 4. Bryant Ave bus traffic will be rerouted during this work.
- 5. North-south traffic on Lyndale and Dupont Aves So will continue uninterrupted during this work.
- 6. Local traffic will be allowed access and parking before 7:00 am and after 4:30 pm unless indicated otherwise.
- Property owners will be contacted to assist with access during construction.

Construction Activities:

- 1. Water main cleaning and lining, sanitary sewer improvements, underground storm sewer work, pavement removals, earthwork and concrete curb and gutter are complete.
- 2. Initial layers of asphalt paving have been placed. Only the final layer remains to be installed.
- Minneapolis Traffic has completed installation of conduit and almost all of the foundations for street lighting behind the curb. The new lighting will be similar to the lighting on Lyndale Ave So.
- Concrete sidewalk work began Wednesday, September 18.
 Sidewalk work will be complete this week.
- 5. Raising the manhole structures to final elevation is tentatively scheduled to begin on Monday, September 23. This will entail removing a 6' x 6' square of pavement around each structure, placing adjusting rings and castings on each manhole, and backfilling with asphalt the following day. This operation will be complete by the end of the week of the 23rd. This will result in limited access through the project area. Local access and driveway access will be maintained.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 46th Street paving project.

FOR MORE INFORMATION CONTACT: Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898 Or visit the project website: http://www.ci.minneapolis.mn.us/publicworks

