

46th Street Project Update

September 25 to October 2

No. 12
25 September 2013

Traffic Adjustments:

1. Reconstruction activities began on Monday, July 22.
2. Work will be done under total street closure. Local access will be maintained to driveways and for deliveries.
3. The Bryant Ave intersection will be closed during utility improvement work.
4. Bryant Ave bus traffic will be rerouted during this work.
5. North-south traffic on Lyndale and Dupont Aves So will continue uninterrupted during this work.
6. Local traffic will be allowed access and parking before 7:00 am and after 4:30 pm unless indicated otherwise.
7. Property owners will be contacted to assist with access during construction.

Construction Activities:

1. Water main cleaning and lining, sanitary sewer improvements, underground storm sewer work, pavement removals, earthwork and concrete curb and gutter are complete.
2. Initial layers of asphalt paving have been placed. Only the final layer remains to be installed.
3. Minneapolis Traffic has completed installation of conduit and foundations for street lighting behind the curb. The new lighting will be similar to the lighting on Lyndale Ave So.
4. Concrete sidewalk work is complete.
5. Raising the manhole structures to final elevation has begun. This will entail removing a 6' x 6' square of pavement around each structure, placing adjusting rings and castings on each manhole, and backfilling with asphalt the following day. This operation will be complete by September 25. This will result in limited access through the project area. Local access and driveway access will be maintained.
6. Backfilling behind the curb with topsoil for sodding is complete. Sodding is scheduled to begin the week of October 7.
7. Installation of the final asphalt wearing course is scheduled to begin Wednesday, October 2. The street will be closed to traffic.
8. Sign installation has begun.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 46th Street paving project.

FOR MORE INFORMATION CONTACT:
Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898
Or visit the project website:
<http://www.ci.minneapolis.mn.us/public-works>

