46th Street Project Update

October 2 to October 9

No. 13

Traffic Adjustments:

- 1. Reconstruction activities began on Monday, July 22.
- Work will be done under total street closure. Local access with be maintained to driveways and for deliveries.
- The Bryant Ave intersection will be closed during utility improvement work.
- 4. Bryant Ave bus traffic will be rerouted during this work.
- 5. North-south traffic on Lyndale and Dupont Aves So will continue uninterrupted during this work.
- 6. Local traffic will be allowed access and parking before 7:00 am and after 4:30 pm unless indicated otherwise.
- Property owners will be contacted to assist with access during construction.

Construction Activities:

- Water main cleaning and lining, sanitary sewer improvements, underground storm sewer work, pavement removals, earthwork, manhole adjustments, concrete curb and gutter and sidewalks are complete.
- Minneapolis Traffic has completed installation of conduit and foundations for street lighting behind the curb. The new lighting will be similar to the lighting on Lyndale Ave So.
- 3. Final Asphalt paving will begin Wednesday, October 2. The street will be closed.
- Transverse sawing and sealing is scheduled for Thursday, October
 This is a weather dependent operation.
- Backfilling behind the curb and boulevard preparation for sodding will begin Friday, October 4. Anticipated completion is Tuesday, October 8.
- 6. Sodding is tentatively scheduled to begin on Thursday, October 10 with a completion of October 11. There is a potential that this may take place the following week. If the contractor has a rainout this week (Oct. 2-5) on other projects, this will postpone when the contractor is able to get to 46th St W to the following week.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 46th Street paving project.

FOR MORE INFORMATION CONTACT: Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898 Or visit the project website: http://www.ci.minneapolis.mn.us/publicworks



