

46th Street Project Update

October 9 to October 16

No. 14
09 October 2013

Traffic Adjustments:

1. Reconstruction activities began on Monday, July 22.
2. Work will be done under total street closure. Local access will be maintained to driveways and for deliveries.
3. The Bryant Ave intersection will be closed during utility improvement work.
4. Bryant Ave bus traffic will be rerouted during this work.
5. North-south traffic on Lyndale and Dupont Aves So will continue uninterrupted during this work.
6. Local traffic will be allowed access and parking before 7:00 am and after 4:30 pm unless indicated otherwise.
7. Property owners will be contacted to assist with access during construction.

Construction Activities:

1. Water main cleaning and lining, sanitary sewer improvements, underground storm sewer work, pavement removals, earthwork, manhole adjustments, lighting foundations and conduit, concrete curb and gutter, sidewalks and the final asphalt paving are complete.
2. Sodding is tentatively scheduled to begin on Tuesday, October 15 with a completion of October 16. The sod will have a 30 day maintenance period provided by the City's contractor. The street will be posted for no parking M-F between 7:00 am and 4:30 pm to facilitate access to the sod. Please see the attachment on how to care for your new sod.
3. Street lighting installation is ongoing. Remaining work includes pulling cable and installing the lighting fixtures. This will be complete by the end of 2013.
4. Street lane striping will take place this fall. Minneapolis Traffic has a number of projects that are wrapping up and are ready for striping in October. This project is in the queue to be striped. They are also in the process of installing all of the street signs.
5. Next year the asphalt pavement will be seal coated to ensure a long lasting street into the future.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 46th Street paving project.

FOR MORE INFORMATION CONTACT:
Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898
Or visit the project website:
<http://www.ci.minneapolis.mn.us/public-works>

