

46th Street Project Update

October 16 to October 23

No. 15
16 October 2013

Traffic Adjustments:

1. Reconstruction activities began on Monday, July 22.
2. Work will be done under total street closure. Local access will be maintained to driveways and for deliveries.
3. The Bryant Ave intersection will be closed during utility improvement work.
4. Bryant Ave bus traffic will be rerouted during this work.
5. North-south traffic on Lyndale and Dupont Aves So will continue uninterrupted during this work.
6. Local traffic will be allowed access and parking before 7:00 am and after 4:30 pm unless indicated otherwise.
7. Property owners will be contacted to assist with access during construction.

Construction Activities:

1. Water main cleaning and lining, sanitary sewer improvements, underground storm sewer work, pavement removals, earthwork, manhole adjustments, lighting foundations and conduit, concrete curb and gutter, sidewalks and the final asphalt paving are complete.
2. Sodding work has begun with a completion of October 18 weather permitting. This includes having conditions dry enough to harvest sod from growing fields. The sod will have a 30 day maintenance period provided by the City's contractor. The street will be posted for no parking M-F between 7:00 am and 4:30 pm to facilitate access to the sod.
3. Street lighting installation is ongoing. Remaining work includes pulling cable and installing the lighting fixtures. This will be complete by the end of 2013.
4. Street lane striping has begun. Street signage installation has also begun.
5. Next year the asphalt pavement will be seal coated to ensure a long lasting street into the future.
6. This is the final weekly update for this project. Please see the project website for any further information.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 46th Street paving project.

FOR MORE INFORMATION CONTACT:
Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898
Or visit the project website:
<http://www.ci.minneapolis.mn.us/public-works>

