

UPDATED 7/29/21		2021 SEAL COAT SCHEDULE			RES STREETS MSA STREETS PARKWAYS NEW PAVING SPECIAL PROJ
		*SCHEDULE SUBJECT TO CHANGE			
Monday	Tuesday	Wednesday	Thursday	Friday	
 12-Jul SQYD	 13-Jul SQYD	 14-Jul SQYD	 15-Jul	 16-Jul	
7:10 PM CALLIBRATION DAY 7:30 AM SNOW DUMP 33rd Ave N North & West of River 1. BRYANT AVE N~ 45TH AVE N TO 53RD AVE N 9,185 1. West River Pkwy~ 34TH ST 1,070	7:10 PM 1. 4TH ST SE~ 25TH AVE SE TO MALCOLM AVE 10,750 2. 18TH AVE NE~ JOHNSON ST NE TO STINSON 9,739	12:10 PM 1. DIAMOND LAKE RD~ PORTLAND AVE TO 3RD AVE S 10,560 2. 24TH AVE S~ 38TH ST TO 39TH ST 1,600 1,600	7:10 PM 1. 38TH ST E~ MINNEHAHA AVE TO 46TH AVE S 13,814 2. 50TH ST~ LYNDALE AVE S TO NICOLLET AVE S 9,185	7:10 PM 1. 38TH ST~ BRYANT AVE TO NOCOLLET AVE 13,831 2. 42ND ST~ BRYANT AVE S TO NICOLLET AVE S 9,652	
TOTAL SQ= 10,255	TOTAL SQ= 20,489	TOTAL SQ= 13,760	TOTAL SQ= 22,999	TOTAL SQ= 23,483	
Monday	Tuesday	Wednesday	Thursday	Friday	
19-Jul	20-Jul	21-Jul	22-Jul	23-Jul	
1. WINDOM RESIDENTIAL E/W 8,197 2. 56TH ST W~ IRVING AVE S TO LYNDALE AVE S 9,800	EQUIPMENT BREAKDOWN PROJECTS RESCHEDULED	EQUIPMENT BREAKDOWN PROJECTS RESCHEDULED	EQUIPMENT BREAKDOWN PROJECTS RESCHEDULED	1. HOYER HEIGHTS RESIDENTIAL E/W 3,817 2. 7TH ST~ CHICAGO AVE TO 3RD AVE S 8,840	
TOTAL SQ= 17,997	TOTAL SQ= 0	TOTAL SQ= 0	TOTAL SQ= 0	TOTAL SQ= 12,657	
Monday	Tuesday	Wednesday	Thursday	Friday	
26-Jul	27-Jul	7/28/202	29-Jul	30-Jul	
1. HOYER HEIGHTS RESIDENTIAL N/S 7,889 2. 7TH ST~ 3RD AVE S TO 1ST AVE 9,180	1. WINDOM RESIDENTIAL N/S 3,022 2. LYNDALE AVE S 58TH ST W TO 61ST ST W 9,744 3. 56TH ST W~ IRVING AVE S TO LYNDALE AVE S 9,800	1. 34TH AVE S~ MINNEHAHA PKWY TO 51ST ST E 8,000	DUE TO EQUIPMENT BREAKDOWN, THE HIGHLIGHTED PROJECTS WILL BE RESCHEDULED FOR 2022		
TOTAL SQ= 17,069	TOTAL SQ= 22,566	TOTAL SQ= 8,000	TOTAL SQ= 0	TOTAL SQ= 0	
Monday	Tuesday	Wednesday	Thursday	Friday	
2-Aug	 3-Aug	 4-Aug	5-Aug	 6-Aug	
TOTAL SQ= 0	TOTAL SQ= 20,856	TOTAL SQ= 0	TOTAL SQ= 0	TOTAL SQ= 0	