

Penn Avenue S. Phase I Reconstruction Update August 15th :

Meyer is completing grading operations for new sidewalk on the project.

The City of Minneapolis is installing light bases between W 60th and W 62nd Streets.

Currently all streets crossing Penn Ave, with the exception of W 59th St., are open and Penn Ave is open to local traffic (there is now access to all businesses and residences).

UPCOMING EVENTS

On August 22, Concrete Idea will begin forming and pouring sidewalks, this work is expected to be complete by August 30.

The city of Minneapolis will continue installing light foundations.

There will continue to be parking restrictions between 7 am and 4:30 pm.

LOOKING INTO SEPTEMBER

Following the sidewalk installation, Meyer return shortly after Labor Day to place black dirt and sod.

In preparation for placing the final lift of asphalt, the City will be raising manholes. To provide a safe work environment during this operation, there will some partial and full roadway closures while the work is happening. Once the manholes are raised, be aware that they will be approximately 2" high until we place the final lift of asphalt.

The final lift of asphalt is tentatively planned to be placed at the end of September or early October and the roadway will be striped shortly thereafter.

If you have any questions or concerns feel free to contact me.

Stephanie Malmberg, P.E., Project Engineer

Stephanie.Malmberg@minneapolismn.gov

Office: (612) 673-3365

City of Minneapolis
Department of Public Works
309 2nd Avenue South - Room 201
Minneapolis, MN 55401

CONNECT WITH THE CITY



You are subscribed to email updates from the [City of Minneapolis](#). [Update Preferences](#) · [Unsubscribe](#) · [Help](#)