

Penn Avenue S. Phase I Reconstruction Update August 21st:

The City of Minneapolis is installing light bases between W 60th and W 62nd Streets.

Currently all streets crossing Penn Ave, with the exception of W 59th St., are open and Penn Ave is open to local traffic (there is now access to all businesses and residences).

Concrete Idea has begun forming and pouring sidewalks, this work is expected to be complete by August 30.

UPCOMING EVENTS

The city of Minneapolis will continue installing light foundations.

Black dirt is expected to be placed starting September 3, and will take about 3-4 days.

Sod installation is expected to start September 6, and will take about 5-7 days.

There will continue to be parking restrictions between 7 am and 4:30 pm.

LOOKING INTO SEPTEMBER

In preparation for placing the final lift of asphalt, the City will be raising manholes. To provide a safe work environment during this operation, there will some partial and full roadway closures while the work is happening. Once the manholes are raised, be aware that they will be approximately 2" high until we place the final lift of asphalt.

The final lift of asphalt is tentatively planned to be placed at the end of September or early October and the roadway will be striped shortly thereafter.

If you have any questions or concerns feel free to contact me.

MnDOT WEB SITE LINK FOR THE PENN AVENUE BRIDGE WORK

<http://www.dot.state.mn.us/metro/projects/hwy62pennandxerxes/>

Stephanie Malmberg, P.E., Project Engineer

Stephanie.Malmberg@minneapolismn.gov

Office: (612) 673-3365

City of Minneapolis
Department of Public Works
309 2nd Avenue South - Room 201
Minneapolis, MN 55401

CONNECT WITH THE CITY

