



**Request for City Council Committee Action
From the New Central Library Project**

Date: September 20, 2004

To: Ways and Means/Budget Committee

Subject: Change Management Actions

Recommendation: Receive and File.

Prepared and Submitted by: Bo Spurrier, Phone 612-342-0173

Approved by: Richard A. Johnson _____ John Moir _____

Presenter in Committee: Bo Spurrier

Financial Impact

- No financial impact
- Action requires an appropriation increase to the Capital Budget
- Action requires an appropriation increase to the Operating Budget
- Action provides increased revenue for appropriation increase
- Action requires use of contingency or reserves
- Other financial impact (Explain):
Action represents use of New Central Library Project contingency funds.
Request provided to the Budget Office when provided to the Committee Coordinator

Community Impact (use any categories that apply)

- Neighborhood Notification
- City Goals
- Comprehensive Plan
- Zoning Code
- Other

Background/Supporting Information – Attached.

**CHANGE MANAGEMENT ACTIONS
NEW CENTRAL LIBRARY PROJECT**

In accordance with the City Council approved Change Management Procedures, we are forwarding our report on change management actions. This report covers change management actions from August 19, 2004 to September 7, 2004. The items are listed by Contract Issue Notification Number (CIN) with an explanation of the work and our current cost estimates:

Comment: Enter current date

CIN 03.327	RFI #651 – Revise the embedded steel plate and anchorage for shallower curb required for coordination with window wall system.	Add	\$ 10,000.00
CIN 03.330	Modification #52 – Revise the openings in the 6 th floor structural slab along with the perimeter curb to support increased loading imposed by the clearstory glass.	Add	\$ 25,000.00
CIN 03.218	RFI #348 – Revise and reinforce the roof curb of the north building to support the roof supply duct.	Add	\$ 7,000.00
CIN 03.206	RFI #328 – Provide additional reinforcing steel for the transition to a smaller column above for three columns on the ground floor.	Add	\$ 2,685.00

Total	\$ 44,685.00
--------------	---------------------